

ID	Task ID	Task Name	Est Start	Est Finish
0	0	Allen County Airport - Runway 10-28	Mon 5/9/22	Fri 9/9/22
1	1	Mobilization	Mon 5/9/22	Fri 5/20/22
2	1.1	Mobilize Equipment	Mon 5/9/22	Thu 5/12/22
3	1.2	Pour Cans	Mon 5/16/22	Thu 5/26/22
4	2	Phase 1 - Taxiway (25 Days)	Tue 5/31/22	Fri 6/24/22
5	2.1	Install Taxiway Edge Lights. Including all conduit and cable	Tue 5/31/22	Fri 6/24/22
6	2.2	Handholes (2)	Wed 6/1/22	Thu 6/2/22
7	3	Phase 3 - Taxiway (15 Days)	Mon 6/27/22	Tue 7/12/22
8	3.1	Install Taxiway Edge Lights. Including all conduit and cable	Mon 6/27/22	Tue 7/12/22
9	3.2	Handholes (6)	Tue 6/28/22	Wed 6/29/22
10	4	Phase 2 - Taxiway (25 Days)	Wed 7/13/22	Fri 8/5/22
11	4.1	Install Taxiway Edge Lights. Including all conduit and cable	Wed 7/13/22	Fri 8/5/22
12	4.2	Handholes (10)	Thu 7/14/22	Thu 8/4/22
13	5	Phase 4A Runway (21 Days)	Mon 8/8/22	Fri 8/26/22
14	5.1	Northwest side of Runway 10 to Runway 28 NE (Outside)	Mon 8/8/22	Tue 8/9/22
15	5.2	R/W 28 Threshold	Tue 8/9/22	Wed 8/10/22
16	5.3	Inside R/W 28 to T/W A2 (Southside R/W)	Wed 8/10/22	Thu 8/11/22
17	5.4	Southside R/W A2 to A3	Thu 8/11/22	Mon 8/15/22
18	5.5	Southside R/W A3 to A4	Mon 8/15/22	Tue 8/16/22
19	5.6	Southside R/W A4 to A5	Tue 8/16/22	Wed 8/17/22
20	5.7	R/W 10 Threshold & A5 T/W to hold line	Wed 8/17/22	Thu 8/18/22
21	5.8	Sign Pads	Mon 8/8/22	Mon 8/15/22
22	5.9	Windcone	Tue 8/16/22	Wed 8/24/22
23	5.10	Runway 10 REIL	Mon 8/8/22	Wed 8/10/22
24	5.11	Runway 28 REIL	Wed 8/10/22	Thu 8/11/22
25	5.12	Counterpoise	Wed 8/24/22	Fri 8/26/22
26	5.13	Seeding and Mulching	Fri 8/26/22	Mon 8/29/22
27	6	Phase 4B Runway (14 Days)	Mon 8/29/22	Fri 9/9/22
28	6.1	Mounting all 18 Signs	Mon 8/29/22	Mon 9/5/22
29	6.2	Install Runway Cable, lights and signs	Mon 8/29/22	Fri 9/9/22
30	7	Vault Performed During All Phases (100 Days)	Tue 5/31/22	Thu 9/8/22
31	7.1	Foundation	Tue 5/31/22	Fri 6/3/22
32	7.2	Set Vault	Mon 7/25/22	Wed 7/27/22
33	7.3	Installation of Vault Equipment	Thu 7/28/22	Thu 9/8/22
34	7.4	Duct Bank	Mon 6/6/22	Tue 6/7/22
35	7.5	Handholes (2)	Mon 6/6/22	Tue 6/7/22